

Subject: ATTN: CARRIE - Contractor Quotes - Coraki Hi-Way Snacks Cool Room (R. Molyneux)

Please find the total estimated costs associated with the construction of the proposed cool room at Coraki Hi-Way Snacks. I have included both the cost of work completed to date and the sum of all quotes for the remainder of construction and installation.

Current completed work to date and the associated costs:

Cool Room Flat Pack (Insulated Panel Contractor Pty. Ltd.)	\$4,300
Labour to Construct/Assemble (as completed by R. Molyneux)	\$200
	Total \$4,500

Costs at completion as quoted by contractors:

Cool Room Flat Pack (Insulated Panel Contractor Pty. Ltd.)	\$4,300
Labour to Construct/Assemble (as completed by R. Molyneux)	\$200
The supply and installation of refrigeration (Casino Refrigeration)	\$5,500
Connection of unit and internal lighting (Dean Scurr Electrical)	\$350
Construction of internal shelving (Sidney & Hacking Pty. Ltd.)	\$750
Construction/installation of sound buffer (R. Molyneux)	\$250
	Total \$11,350